

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 1
2. AMENDMENT/MODIFICATION NO. 102	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 11EM002498	5. PROJECT NO. (If applicable)
6. ISSUED BY Savannah River Operations U.S. Department of Energy Savannah River Operations P.O. Box A Aiken SC 29802	CODE 00901	7. ADMINISTERED BY (If other than Item 6) Savannah River Operations U.S. Department of Energy Savannah River Operations P.O. Box A Aiken SC 29802	CODE 00901
8. NAME AND ADDRESS OF CONTRACTOR (No. , street, county, State and ZIP Code) SAVANNAH RIVER REMEDIATION LLC Attn: Katy Burnau Savannah River Site Building 766-H Aiken SC 29808		(x)	9A. AMENDMENT OF SOLICITATION NO.
CODE 808376193			9B. DATED (SEE ITEM 11)
FACILITY CODE		X	10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC09-09SR22505
			10B. DATED (SEE ITEM 13) 12/08/2008

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See Schedule

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
X	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Clause H.28 Performance Evaluation And Measurement Plan
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

A. The purpose of this modification is as follows:

To incorporate the attached Supplemental Salt Initiative Performance Evaluation And Measurement Plan.

B. All other terms and conditions remain unchanged.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	
		Scott D. Langston	
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA Signature on File (Signature of Contracting Officer)	16C. DATE SIGNED 05/06/2011



U.S. Department of Energy
Savannah River Site


**PERFORMANCE EVALUATION AND
MEASUREMENT PLAN**

Supplemental Salt Initiative (SSI) Addendum

Savannah River Remediation, LLC
CONTRACT NO. DE-AC09-09SR22505

Evaluation period:
April 6, 2011 through September 30, 2013

Approval Page

Approval:  _____

James L. Folk, Jr.
Contracting Officer's Representative
Deputy Assistant Manager for Waste Disposition Project
DOE - Savannah River Operations Office

5/6/2011

Date

Approval:  _____

Scott Langston
Contracting Officer
Contracts Management Division
DOE - Savannah River Operations Office

5/6/11

Date

Approval:  _____

 Craig Armstrong
Director, Office of Acquisition Management
DOE - Savannah River Operations Office

5/6/11

Date

Revision Summary Page

Rev. #	Rev. Date	Affected Sections / Pages	Description of Revision
0	05/06/2011	All	Initial Issue. Addendum effected to: establish PBIs and fee for work associated with the Supplemental Salt Initiative (SSI) added by Contract Modification

1. Purpose

This document serves as the Performance Evaluation and Measurement Plan (PEMP) addendum for implementation of the Supplemental Salt Initiative (SSI) and is consistent with the PEMP process identified in Section H.28, *Performance Evaluation and Measurement Plan*, for Contract No. DE-AC09-09SR22505 (Liquid Waste contract) between the U.S. Department of Energy (DOE) and Savannah River Remediation LLC. (SRR) approved December 8, 2008. This PEMP identifies the performance incentives for work funded by base (PBS SR-0014C) funding sources for the Liquid Waste program and is consistent with the approved Consent Packages for the SSI.

The PEMP addresses the process for determining earned fee through performance evaluation and measurement, including verifying completion documentation for technical adequacy. The PEMP process ensures evaluation and measurement of performance for accomplishment of the contract statement of work, end states and performance requirements. Performance expectations are documented in performance incentive documents consisting of explicit or implicit performance measures for each evaluation period.

Total available fee for implementation of the SSI is determined according to SSI-Specific modifications to the contract and is available for payment in accordance with contract Section B, *Supplies or Services and Prices/Cost*, and Section G, *Contract Administration Data*.

The following sections from the Performance Evaluation and Measurement Plan, Revision 1, Savannah River Remediation, LLC, CONTRACT NO. DE-AC09-09SR22505, Evaluation period: October 1, 2010 through September 30, 2011 are incorporated by reference:

2. Key Performance Parameters

3. Integrated Project Team & Fee Board

4. The PEMP Process

5. Federal Oversight of Contractor Performance

Attachment A: SSI Fee Schedule

SSI	Start	Finish	Revision Number	SSI PEMP Fee Allocation
Basic	5/6/2011	9/30/2012	0	\$2,039,886.05
	Remaining Fee Allocation to be determined later (as needed)			
	Total, Basic,			\$2,039,886.05

Attachment B: Performance Incentive Documents

PBI Number:	SRR-SSI		
Activity Name:	Supplemental Salt Initiative		
WBS Number:	01.90.02, 01.90.03		
Performance Period:	May 6, 2011 – September 30, 2012		
Allocated Fee:	\$2,039,886.05 <i>(will be adjusted by each Contract Mod)</i>		
Revision Number:	0		
Senior level manager name:	Terry Spears, AMWDP		
Senior level supervisor/division manager name:	Jim Folk, Deputy AMWDP		
Performance Requirement:			
Contract Sections - Contract Section C – Statement of Work. Implement the Supplemental Salt Initiative			
<u>Contract Output: SRR-SSI</u>			
The Supplemental Salt Initiative will reduce Liquid Waste life cycle schedule and costs by providing additional salt processing capacity and mitigating realized schedule delays in the start of the SWPF. The timely design, fabrication, and installation of processing components and supporting infrastructure is essential to meeting these objectives. Contract outputs below for final design to support fabrication and construction are to be complete by the dates indicated, with the exception of design pending from procurements.			
Number	Exact date, periodicity, frequency, quantity	Fee	Completion Criteria
SRR-SSI-01.01	9/30/2011	\$100,000.00	Complete ELAWD Mixing and Transfer System Design to support fabrication and construction , including specifications sufficient to award procurements
SRR-SSI-01.02	9/19/2012	\$383,143.60	Complete specifications for long lead equipment and complete Title II Design for all remaining ELAWD components to support fabrication and construction, including specifications sufficient to award procurements for Dry Feed Modifications

SRR-SSI-02	12/29/2011	\$225,814.57	Complete specifications for long lead equipment and complete Title II design for all components of SSI Utilities and Services.
SRR-SSI-03.01	6/30/2011	\$100,000.00	Submit SCIX Conceptual Safety Design Report (CSDR) to DOE for approval
SRR-SSI-03.02	9/30/2011	\$200,000.00	Complete SCIX Structural and Shielding Design to support fabrication and construction
SRR-SSI-03.03	9/30/2011	\$100,000.00	Specification for SCIX Rotary Micro Filter (RMF) Assembly complete
SRR-SSI-03.04	8/31/2011	\$50,000.00	SCIX design complete to support early construction release of excavations
SRR-SSI-03.05	7/31/2011	\$100,000.00	Complete Slurry Pump D&R for SCIX
SRR-SSI-03.06	9/30/2011	\$780,927.88	Complete specifications for long lead equipment and complete Title II design for all remaining components of Small Column Ion Exchange.
Acceptance Criteria			
SRR-SSI-01.01	Design documents (2) and equipment data sheets (10) issued to Document Control Register (DCR)		
SRR-SSI-01.02	Design documents and equipment data sheets issued to DCR		
SRR-SSI-02	Design documents issued to DCR		
SRR-SSI-03.01	CSDR (U-TRT-H-00009, Rev 0) updated and revised to Rev 1, approved by SRR, submitted to DCR and transmitted to DOE.		
SRR-SSI-03.02	C-DCP-H-11001, Rev 0 (Primary Steel Only), and associated shielding and tank top loading calculations, approved by SRR and submitted to DCR		
SRR-SSI-03.03	RMF Assembly Module Specification, M-SPP-H-00517, Rev. 0 approved by SRR and submitted to DCR		
SRR-SSI-03.04	C-DCP-H-11003, Rev 0 is approved by SRR and submitted to DCR		
SRR-SSI-03.05	Work Packages 1057439, 1057441, 1057437 for D&R of the slurry pumps in Tank 41 are set to "Finish" in Passport.		
SRR-SSI-03.06	Design documents for each remaining component of Small Column Ion Exchange issued to DCR.		